COMPLETION REPORT

1. Name of Work : DRILLING OF BORE WELL PROVIDING PUMP MOTOR SERVICING IN NMH LAYOUT SAMPANGIRAMAIAH LAYOUT MEENAKSHI LAYOUT IN WARD NO.14

2. Sanctioned Estimate No. & Dt : ಜ್ಞಾಪನ ಪಕಇ(ಡಿಡಿ)/02/ಬಿಎಂಸಿ/2019-20 ದಿ.14.06.2019

3. Head of Account which is Chargeable : PCM 1921

4. Work Order No. & Dt : ಪಕಇ/ಡಿಡಿ/04/ಬಿಎಂಸಿ/2014-15 ದಿ.5.5.2014

5. Name of Contractor : TECHNICAL MANGER (WEST) KRIDL

6a. Time stipulated for completion of work :

b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 3403

8. Check measurement of the Asst. : M.B. No. 3402 Page No. 3402 to 3403

Asst. Exe. Eng. / Exe. Eng : Page No. 3402 to 3403

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer ಸಹಾಯಕ ಅಭಿಯಂತರರು

b) Asst. Exe. Engineer ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
15 Lakhs	1664361-00	1643612-00	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike